Premier Energies	Premier Energies	Page : 01 of 01
		Doc. No. : F-PG/IMSP-08/05A
	On Job Training	Rev No. : 00
		Date : 01.06.2024

Training Subjects LINE BALANCING & CYCLE TIME MONITORING

Trainer Siva Babu

Location PEGEPL Production Line

Date of Training 09/02/2026

Duration30 min

Sr.No.	Participants	Deptt./Area	Designation	Signature
1	NIKHIL KUMAR	Production	ENGG.	Nikhil S
2	Naligab Chintu	Production	Technical	Chintu.
3	Adari Anitha	Production	DE Temp	Anitha.
4	Karaka. Dhanalaxmi	Technical	Techn	K. Dhanalaxmi
5	Raj Sekhar	Production	Engg	[illegible]
6	Srikanth	Production	Engg	[illegible]
7	Vishesh Yasheel	Technical.	Eng	[illegible]
8				
9				
10				
11				
12				
13				
14				
15				

The cycle time is calculated as 19.68 seconds × 2/3 = 13.12 seconds. Therefore, I believe the maximum cycle time would be around 15–16 seconds, which aligns with the defined automatic machine cycle time on JB soldering . Mr Vishesh Yasheel Singh (Emp code) PEIPL0508 is authorized for verification in once in two month

PROOF OF TRAINING
LINE BALANCING & CYCLE-TIME M

Key Performance Targets
- Cycle-Time Variance ≤ ±5%
- Throughput Improvement Target ≥ 8%
- WIP Reduction ≥ 10%
- Bottleneck Response Time < 15 minutes

3. Deployment Strategy – Level-3 Operator Assign

To ensure sustained operational efficiency:
- One Level-3 Operator deployed per shift

Responsibilities:
- Continuous cycle-time measurement
- Immediate bottleneck correction
- Work redistribution support
- Minor stoppage elimination
- Data recording & daily reporting
- Supervisor coordination

Detailed Cycle-Time Monitoring
- Standard Cycle Time vs Actual Cycle Time comparison
- Real-time monitoring sheet usage
- Hourly output tracking
- OEE impact analysis
- Immediate corrective action methodology
- Escalation matrix for abnormal variation

Signature of Trainer