PREMIER ENERGIES GLOBAL ENVIRONMENTAL PRIVATE LIMITED

CAPEX PROJECT AUDIT REPOERT (NAIDUPET) - ACTION PLAN

S.No	Observation	Existing Law/ Recommendation	Action plan	Responsibility	Target Date	Status	Evidences
1	**Stagnant water inside workable premises:** Observed at two instances, waterlogging at the workable area, where columns can be seen submerged under water , leading to unsafe & unseen depth, lack of barricading around the waterlogged area, mosquito breeding and compromising the open material to be corrode.	a) Develop and implement a comprehensive procurement SOP covering all key processes and maintain an AVL and approved makes for all procurement categories.	Provided three temporary drains to control the water logging at site.	H.Rajasekhar	Immediately	Closed	
2	**Bob Cutter inspection date expired:** During site visit, it was observed that the safety inspection tag for heavy earth machine next inspection due date expired. The equipment continues to be used at site without renewal.	b) Implement standardized commercial and technical evaluation procedures and establish a formal process for managing contract amendments and change requests.	-Conduct toolbox talk with all operators and supervisors on the importance of valid inspection tags and safe operation practices. -Following colour code system foe inspection to visibility and tracking, allocated colour code for each month	H.Rajasekhar	Immediately	Closed	
3	**Requirement of Timbering & Shoring:** During our site inspection 5 instances were observed that the excavated earth was placed less than the required 1.5 m from the pit edge, contrary to the provisions of IS 3764:1992 (Code for Safety of Excavation Work), which requires adequate precautions to prevent erosion and adherence towards safety practice by shoring & timbering.	c) Standardize POs with all essential terms including timelines, warranty, and penalties with introducing a risk assessment framework for vendor selection and procurement planning	Excavated soil has been removed and maintained at least 1.5 meters away from the edge of the pit. Barricading and warning signage have been provided around the excavation area. awareness sessions conducted to prevent reoccurrence	H.Rajasekhar	Immediately	Closed	
4	It is observed in three instances that during site inspection the fire extinguishers date has been expired as per the tag.		•Remove and replace all expired fire extinguishers immediately with refilled and valid ones. •Conduct a 100% site-wide inspection of all extinguishers to identify any other expired or near-expiry units. • Update the fire extinguisher register with current validity dates and location details. •Paste new inspection tags showing inspection date, next due date, and responsible inspector name. •Inform all area in-charges and supervisors to check expiry during their daily safety walk.	H.Rajasekhar	Immediately	Closed	
5	**Possibility of reinforcement collapse due lack of support:** Noted that the reinforcement resting over scaffold, lack proper support. Such, incident or procedure of scaffold instability can lead to fatal injuries or rework of that situation leading to delay in progress	Nil	Assign accountability to the contractor/site engineer to ensure reinforcement is stored only on approved supports. Train supervisors and workers on proper handling and staging of reinforcement bars	H.Rajasekhar	Immediately	Closed	
6	**Lack of Barricading at Excavation Zones:** Noted during site inspection more than 5 instances, that the excavation areas were not barricaded as per safety standards, increasing the risk of accidental entry and potential fall hazards.	Nil	all excavation pits backfilled with soil, now area using for material storage ,attached photos for your reference.	H.Rajasekhar	Immediately	Closed	
7	**PPE Non- compliance:** During our site visit, noted 4 instances that the workers were observed performing tasks without proper PPE, including goggles & gloves, which exposes them to injuries.	Nil	Training awareness conduct on importance of PPEs at work site and provide mounted and PPE provided	H.Rajasekhar	Immediately	Closed	
8	**Gaps in EHS vehicle documents:** EHS records (vehicle/equipment checks) remarks were missing in the documents. Lack of information or documentation can compromise quality standards.	Nil	The EHS team was officially deployed at the site in July 2025, after project mobilization activities had already commenced in June. Prior to July, preliminary site preparation and civil enabling works were handled directly by the project execution team, and formal EHS documentation was not initiated until the EHS department was established on-site. Once the EHS team was deployed in July 2025, all mandatory EHS systems such as work permits, equipment/vehicle inspections, PPE compliance, and safety induction records were implemented systematically, and records are available from that period onward. All the inspection checkpoints listed in the form were found satisfactory ("OK") during the inspection, the remarks section is used only when any abnormality, deviation, or non-conformance is identified. When all checkpoints are found satisfactory, no remarks are required, and the "OK" status itself confirms compliance.	H.Rajasekhar	Immediately	Closed	
9	**Gaps in EHS Toolbox Talks (TBT):** TBT forms was not recorded, sections didn't have time, shift, toolbox topic, safety points, & signature from TBT leader was not recorded. No evidence was available to show that corrective action plans for the points discussed were documented or implemented.	Nil	The EHS team conducts Tool Box Talks (TBTs) for all personnel involved in high-risk activities at the site, collects the TBT forms from contractors, and maintains the records. All TBT forms has to be verify by EHS incharge or EHS head	H.Rajasekhar	Immediately	Closed	